

ABSS BOND PROJECT UPDATES

DR. TODD THORPE

ASSISTANT SUPERINTENDENT OF OPERATIONS

NEW HIGH SCHOOL

- The bus lot has been paved
- Footings and building slabs are in progress
- Athletic fields and required drainage are being created
- Highway widening and curbing and guttering for the parking lot is in progress

NEW HIGH SCHOOL



SOUTHERN ALAMANCE HIGH SCHOOL

- The building pad is being prepared for concrete
- The new cafeteria addition roof trusses are in
- Masonry walls are being installed
- Rough in of plumbing, mechanical and electrical are at appropriate completion
- Grading, curbing and guttering are in progress for the parking areas

SOUTHERN ALAMANCE HIGH SCHOOL



EASTERN ALAMANCE HIGH SCHOOL

- New administrative/classroom building nearing the dry phase
- The main entrance precast concrete structure is in place
- The rough in plumbing, mechanical and electrical is approximately 75% complete

EASTERN ALAMANCE HIGH SCHOOL



WESTERN ALAMANCE HIGH SCHOOL

- Cafeteria and bathroom additions are approximately 60 % complete
- The new classroom addition slab is prepared for concrete
- Masonry walls are progressing appropriately

WESTERN ALAMANCE HIGH SCHOOL



GRAHAM HIGH SCHOOL

- CTE building interior walls are complete
- The plumbing, mechanical, and electrical are approximately 80% complete
- The concrete pad for the firetruck/storage is complete

GRAHAM HIGH SCHOOL



SOUTH MEBANE ELEMENTARY SCHOOL

- The new classroom building is under roof
- Interior walls are framed
- Brick veneer has begun
- The plumbing, mechanical, and electrical is approximately 80% complete
- Front entrance is in final stage of completion
- The new kitchen tile has been completed
- Final trim process has begun with the plumbing, mechanical, and electrical

SOUTH MEBANE ELEMENTARY SCHOOL



HUGH M. CUMMINGS HIGH SCHOOL

- The footings for the expansion of the auditorium lobby are complete
- The plumbing, mechanical and electrical are in the rough-in phase
- Interior building improvements are progressing appropriately

HUGH M. CUMMINGS HIGH SCHOOL



WALTER M.WILLIAMS HIGH SCHOOL

- The new group bathrooms in the cafeteria are approximately 70% complete
- The new group bathrooms in the auditorium area are approximately 60% complete
- The mechanical and electrical upgrades are progressing in the auditorium appropriately

WALTER M. WILLIAMS HIGH SCHOOL

